 F.A.I. RTE.	SECTION	COU	NTY	TOTAL	SHEET NO.					
90/94	2021-922PT.1-A	c co	OK	460	5					
STA.		TO STA.	O STA.							
EED B	DAD DIST NO 1 III	INOIS FED	ΔΙΩ	PROJECT						

62693

ACTIVITY	ACTIVITY	EARLY	EARLY	ORIG	2005									2006					
ID	DESCRIPTION	START	FINISH	DUR	MAR	APR	MAY	JUN	JUL	AUG	SEP	ОСТ	NOV	DEC	JAN	FEB	MAR	APR	MAY
10	DESCRIFTION	SIANI	LIMIOU	DUR	1 1 1 1	1 1 1 1	1 1 1 1				1 1 1 1	1 1 1 1 1	landardardardardardardardardardardardardard	1 1 1 1					1 1 1
CONTRACT S	9C8 (62840) - 63RD STREET TRAFFIC SI	GNALS																	
63RD STREET	& WENTWORTH AVENUE																		
	AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	3-Nov-05	,		02-May-05							2.	3-Nov-05					
63RD STREET	& WELLS STREET						:												
	AND MAINTAIN TEMPORARY TRAFFIC SIGNALS, REMOVE AND INSTALL NEW LIGHTING AND TRAFFIC SIGNALS	02-May-05	5 11-Nov-05			02-May-05							11-Nov-	5					
CONTRACT S	OC11 (62841) - SEWER TELEVISING					-													
WENTWORTH A	VENUE																		
1 TELEVISE	EXISTING SEWER	02-May-05	3-May-05			02-May-05	13-M	lay-05											
2 TELEVISE	EXISTING AND PROPOSED SEWER	14-Nov-05	23-Nov-05	5								14-	Nov-05 2	3-Nov-05					
WELLS STREE	Ī																		
1 TELEVISE	EXISTING SEWER	02-May-05	5 13-May-05			02-May-05	13-M	ldy-05											
2 TELEVISE	EXISTING AND PROPOSED SEWER	31-0ct-05	11-Nov-05									31-0c+-05	11-Nov-	d 5					
CONTRACT S	C12 (62842) - CONDUIT & LIGHT POLE F	OUNDATIO	ONS																
STAGE 2 - WI	ENTWORTH AVENUE																		
1 CONSTRU	CT NEW LIGHTING FOUNDATIONS	17-0ct-05	23-Nov-05								1	7-0c+-05	2.	3-Nov-05					
STAGE 2 - WI	ELLS STREET																		
1 CONSTRU	CT NEW LIGHTING FOUNDATIONS	26-Sep-05	28-0ct-05	,							26-Sep-05		28-0ct-05	į.					

NOTES: DATES ASSOCIATED WITH WORK ITEMS MAY CHANGE BASED ON OTHER CONTRACTS AND/OR THE ENGINEER. NO ADDITIONAL COMPENSATION WILL BE CONSIDERED DUE TO CHANGES OR EXTENSIONS IN THE SCHEDULE.

SETUP FOR STAGE 1 TRAFFIC CONTROL CANNOT BEGIN UNTIL THE GARFIELD BLVD (55TH STREET) RAMPS ARE OPEN TO TRAFFIC IN CONTRACT 62586.

ILLINOIS DEPARTMENT OF TRANSPORTATION F.A.I. 90/94 (DAN RYAN EXPRESSWAY) 63rd ST TO 59th ST (FRONTAGE ROAD & RAMPS)

SUGGESTED CONSTRUCTION SCHEDULE

SCALE: NONE DATE: October 29, 2004

DRAWN BY: AMM CHECKED BY: RMG

CTE ENGINEERS CONSOER TOWNSEND ENVIRODYNE ENGINEERS, INC. 303 EAST WACKER DRIVE, SUITE 600 CHICAGO ILLINOIS 60601-5212, PHONE: (312) 938-0300

2 OF 2