MAINTENANCE	OF	TRAFFIC	SUGGESTED	CONSTRUCTION	SEQUENCE

 F.A.U. RTE.	SECTION		COUNTY	TOTAL SHEETS	SMEET			
1215	99-00169-05-	-WR	LAKE	153	43			
	MAINTENANCE OF TRAFFIC							
CONTR	CONTRACT NO. 83847 MARINES SUNSET AVENUE							

STAGE 1

- STORM WATER MANAGEMENT FACILITIES MUST BE COMPLETED PRIOR TO DECOMMISSIONING OF THE EXISTING DRAINAGE SYSTEM
- TRAFFIC CONTROL ON SUNSET AVENUE DURING STAGE 1 PAVEMENT WIDENING AND PLACEMENT OF TEMPORARY PAVEMENT OPERATIONS SHALL BE IN ACCORDANCE WITH IDOT STANDARDS 701326, 701602, AND 701701.
- CONSTRUCTION OF TEMPORARY PAVEMENT ON THE SOUTH SIDE OF SUNSET AVENUE, FROM STATION 19+92 TO 24+52 AS SHOWN ON THE PLANS, SHALL BE IN ACCORDANCE WITH IDOT STANDARDS 701701 AND 701326.
- CONSTRUCTION OF B-6.24 CURB AND GUTTER ON THE SOUTH SIDE OF SUNSET AVENUE BETWEEN NORTHWESTERN AVENUE AND GREEN BAY ROAD AS SHOWN ON THE PLANS.
- CONSTRUCTION OF PERMANENT PAVEMENT WIDENING ON THE SOUTH SIDE OF SUNSET AVENUE BETWEEN NORTHWESTERN AVENUE AND GREEN BAY ROAD AS SHOWN ON THE PLANS.
- INSTALL DRAINAGE STRUCTURES IN PAVEMENT WIDENING AREAS AS SHOWN ON THE PLANS.
- INSTALL MAIN LINE STORM SEWER FROM WEST END OF PROJECT TO GREEN BAY ROAD AS SHOWN ON THE PLANS.
- BEGIN CONSTRUCTION OF PROPOSED WESTBOUND PAVEMENT FROM 11+00 TO 19+00
 AS SHOWN ON THE PLANS,

STAGE

- SHIFT SUNSET AVENUE TRAFFIC TO THE SOUTH SIDE UTILIZING THE EXISTING PAVEMENT,
 TEMPORARY PAVEMENT, AND PAVEMENT WIDENING AREAS BETWEEN DELANY ROAD AND
 GREEN BAY ROAD TO ALLOW ONE THROUGH LANE IN EACH DIRECTION AS SHOWN ON THE PLANS.
- CONSTRUCT PROPOSED WESTBOUND PAVEMENT, STORM SEWER AND ELECTRICAL BETWEEN THE WEST PROJECT LIMIT AND NORTHWESTERN AVENUE AS SHOWN ON THE PLANS.
- CONSTRUCT PERMANENT PAVEMENT WIDENING, MILLING, BITUMINOUS BINDER, B-6.24 CURB AND GUTTER, STORM SEWER AND ELECTRICAL ON NORTH SIDE OF SUNSET AVENUE BETWEEN NORTHWESTERN AVENUE AND GREEN BAY ROAD AS SHOWN ON THE PLANS.
- CONSTRUCT THE NORTHERN PORTION OF THE NORTHWESTERN AVENUE AND SUNSET AVENUE INTERSECTION THROUGH BITUMINOUS BINDER USING SUB-STAGE CONSTRUCTION OPERATIONS SHOWN ON THE PLANS.

STAGE 3

- SHIFT SUNSET AVENUE TRAFFIC TO THE NORTH SIDE UTILIZING PROPOSED STAGE 2 PAVEMENT AREAS BETWEEN DELANY ROAD AND GREEN BAY ROAD TO ALLOW ONE THROUGH LANE IN EACH DIRECTION AS SHOWN ON THE PLANS.
- CONSTRUCT PROPOSED EASTBOUND PAVEMENT, STORM SEWER AND ELECTRICAL
 BETWEEN THE WEST PROJECT LIMIT AND NORTHWESTERN AVENUE AS SHOWN ON THE PLANS.
- CONSTRUCT MILLING, BITUMINOUS BINDER, STORM SEWER AND ELECTRICAL ON THE SOUTH SIDE OF SUNSET AVENUE BETWEEN NORTHWESTERN AVENUE AND GREEN BAY ROAD AS SHOWN ON THE PLANS.
- CONSTRUCT THE SOUTHERN PORTION OF THE NORTHWESTERN AVENUE AND SUNSET AVENUE INTERSECTION THROUGH BITUMINOUS BINDER USING SUB-STAGE CONSTRUCTION OPERATIONS SHOWN ON THE PLANS.

STAGE 4

- SHIFT TRAFFIC TO THE OUTSIDE LANES ON THE EASTBOUND AND WESTBOUND PROPOSED PAVEMENT BETWEEN WEST PROJECT LIMIT AND NORTHWESTERN AVENUE TO ALLOW ONE THROUGH LANE IN EACH DIRECTION AS SHOWN ON THE PLANS.
- CONSTRUCT THE MEDIAN BETWEEN THE WEST PROJECT LIMITS AND NORTHWESTERN AVENUE.
 AS SHOWN ON THE PLANS.

STAGE 5

- CONSTRUCT FINAL PAVEMENT SURFACE BETWEEN THE WEST PROJECT LIMIT AND GREEN BAY ROAD.
- INSTALL PERMANENT PAVEMENT MARKING.
- COMPLETE DRAINAGE INSTALLATION.
- COMPLETE ELECTRICAL INSTALLATION.
- COMPLETE LANDSCAPING.
- COMPLETE CLEANUP OPERATIONS.
- OPEN ROAD TO TRAFFIC.

	LakeCounty Division of Transportation
REVISIONS DATE	SUNSET AVENUE
	TRAFFIC CONTROL CONSTRUCTION SEQUENCE