

CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK

Phase I	WORK DATES			TREE MITIGATION SITE		CORRIDOR SITE	
	YEAR	FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
	2006	Prior to planting				Weed spray of non-selective, non-residual herbicide in designated planting areas.	
	Aug. 1	Sept. 15		Install container trees.	Supplemental Watering of woody plants if required by Engineer.	Install container trees.	Supplemental Watering of woody plants if required by Engineer.
	Aug. 15	Oct. 15				Install evergreens.	
		Sept 15		Finish installation of all container trees by Sept 15. Apply Pre-emergent Granular Herbicide and mulch.		Finish installation of all container trees by Sept 15. Apply Pre-emergent Granular Herbicide and mulch.	

Phase III	WORK DATES			TREE MITIGATION SITE		CORRIDOR SITE	
	YEAR	FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
	2007	June 1					
	June 1	June 15					Period of establishment plant care required for woody plants.*
	June 15	June 30					Period of establishment plant care required for woody plants.*
	July 1	July 15					Period of establishment plant care required for woody plants.* Supplemental Watering of woody plants if required by Engineer.
	July 15	July 31					Period of establishment plant care required for woody plants.*
	Aug. 1	Aug. 15					Period of establishment plant care required for woody plants.* Supplemental Watering of woody plants if required by Engineer.
	Aug. 15	Aug. 31					Period of establishment plant care required for woody plants.*
	Sept. 1	Sept. 15					Period of establishment plant care required for woody plants.*
	Sept. 15	Sept. 30					Period of establishment plant care required for woody plants.*
2008	Thawed Soil	May 15					Installation of all required replacement woody plants, and all required clean up of woody plants shall be completed by this date. Apply Pre-Emergent Granular Herbicide to all woody plants.
	May 15	May 31					Mow turf areas to a turf height of 3 inches.

\* Weeding, watering and other work which is necessary to maintain health and satisfactory appearance of the planting is included in the cost of the contract.

Phase II	WORK DATES			TREE MITIGATION SITE		CORRIDOR SITE	
	YEAR	FROM	TO	CONSTRUCTION WORK	ESTABLISHMENT WORK	CONSTRUCTION WORK	ESTABLISHMENT WORK
	2006	Sept 17			Certification to the Bureau of Maintenance that all container trees have been installed and are in a live healthy condition and eligible for a <b>October 15, 2006</b> period of establishment inspection.		
	Sept. 15	Sept. 30		Period of establishment plant care required for container trees.*	Supplemental Watering of woody plants if required by Engineer.	Period of establishment plant care required for container trees.*	Supplemental Watering of woody plants if required by Engineer.
	Oct. 1	Oct. 15		Period of establishment plant care required for container trees.*		Period of establishment plant care required for container trees.*	
	Oct. 1	Oct. 31			Supplemental Watering of woody plants if required by Engineer.		Supplemental Watering of woody plants if required by Engineer.
	Dormancy	Frozen soil				Install fall woody plants.	
2007	Thawed Soil	May 15		Installation of all required replacement container trees and all required clean up shall be completed by this date. Apply Pre-Emergent Granular Herbicide and mulch.	Supplemental Watering of woody plants if required by Engineer.	1) Installation of all required replacement container trees and all required clean up shall be completed by this date. 2) Finish installation of all woody plants by May 15. Apply Pre-Emergent Granular Herbicide and mulch.	Supplemental Watering of woody plants if required by Engineer.
	May 1	May 15				Period of establishment plant care required for woody plants.*	
	May 15	May 30				Period of establishment plant care required for woody plants.*	

ILLINOIS DEPARTMENT OF TRANSPORTATION

REVISIONS	
NAME	DATE

CALENDAR OF CONSTRUCTION AND ESTABLISHMENT WORK

SCALE: VERT. HORIZ. DATE

DRAWN BY CHECKED BY