CONTRACT NO. 72310

STORM WATER POLLUTION PREVENTION PLAN

Route: FAP 612

Marked: IL Route 103

Section: 101B-1

Project No.: NA

County: Schuyler

Contract No.:

This plan has been prepared to comply with the provision of the NPDES Permit Number ILR10 _____ issued by the Illinois Environmental Protection Agency for storm water discharges from construction site activities.

I certify under penalty of law that this document and all attachments were prepared under my direction or supervision in accordance with a system designed to assure that qualified personnel gathered and evaluated the information submitted. Based on my inquire of the person or persons who manage the system, or those persons directly responsible for gathering the information submitted, is, to the best of my knowledge and belief, true, accurate, and complete. I am aware that there are significant penalties for submitting false information, including the possibility of fine and imprisonment for knowing violations.

Legian Ferringineer

Note: The above boxed in area will be filled out by IDOT - Construction after the award of the contract to obtain the required NPDES permit.

The following plan was established and included in these plans to direct the Contractor in the placement of temporary erosion control systems and to provide a storm water pollution prevention plan for compilance under NPDES. The Contractor shall abide to all requirements within this plan as part of the contract.

The purpose of this pian is to prevent / minimize siltation within the construction zone and to eliminate sediments from entering and leaving the construction zone by utilizing proper temporary erosion control systems and providing ground cover within a reasonable time.

Certain items, as shown in this plan and referenced by the legend, shall be placed by the Contractor at the beginning of construction. Other items shall be placed by the Contractor as directed by the Englineer on a case by case situation resulting from the Contractor's sequence of activities, time of the year, and expected weather conditions.

The Contractor shall place permanent erosion control systems and seeding within a reasonable amount of time; therefore, reducing the amount of area being open to the possibility of erosion and reducing the amount of temporary erosion control systems and temporary seeding. The Resident Englineer will determine if temporary erosion control systems shown in the plan can be deleted, the size of the proposed ditch checks, the propor method of installation, and if any additional temporary erosion control systems shall be added which are not included in this plan. The Contractor shall perform all work as directed by the Engineer and as shown in special details and in Standard 280001 of the plans.

The special provisions Temporary Seeding, Temporary Erosion Control Seeding, and Temporary Erosion Control additionally supplement this plan.

All disturbed areas having high potential for erosion, as determined by the Engineer, shall be temporarily seeded or permanently seeded by October 1, 2004 and shall not be reopened until after the winter shutdown period.

SITE DESCRIPTION

Description of Construction Activity

 Construction consists of re-aligning channel, place erosion mitigation items at existing channel, fill existing channel and clean silt from existing double box culvert.

Description of Intended Sequence of Major Construction Activities Which Will Disturb Earth and Lead to Possible Erosion for Major Portions of the Construction Sites

- 1. Approximately 20 trees will be removed.
- Retarder Spurs will be placed along the existing creek alignment at locations designated in plans.
- 3. Excavation will be completed along the new creek alignment.
- 4. Embankment will be completed along the existing creek alignment.
- 5. Remove slit and other debris from existing double box cuivert.
- Placement, maintenance, removal and proper clean-up of temporary erosion control, such as erosion control fence, hay or straw bale ditch checks, temporary seeding, etc.
- Placement of permanent erosion control, such as riprap ditch lining, excelsion blanket, seeding, etc. and other miscellaneous !tems.

Area of Construction Site:

The total drainage area entering and including the construction site is estimated to be 2.2 acres in which 1.0 acres will be disturbed by excavation, grading or other activities.

Other Reports, Studies and Plans which Ald in the Development of this Storm Water Pollution Prevention Plan as Referenced Documents:

 Site maps indicating drainage patterns and approximate slopes were contained in the project design report, USCS drainage maps, project drainage study, and project plan documents were all utilized for proposed placement of the temporary erosion control systems.

<u>Drainage Tributaries Receiving Water from this Construction Site:</u>

1. Crooked Creek Tributary of the LaMoine River

REVISIONS
NAME
DATE
STORM WATER POLLUTION
PREVENTION PLAN
(SHEET 1 OF 5)

DRAWN BY MLO
DATE, 11/03
CHECKED BY SJK

MA ICICINIS

DECATUR. ILLINOIS