PREPARED > W20-7b-48

M6-1 (SEILER RD ONLY)

PREPARED

TO STOP

ROAD CONSTRUCTION W20-1-48 AHEAD

DELAY

ROAD

CONSTRUCTION W20-1-48

W20-7a-48

> W20-7b-48

BACHMAN LANE

SEILER ROAD

TO STOP

100 m 100 m

500 m

100 m

100 m

100 m

100 m

100 m

500 m

DUAL BRIDGES -SN 060-0308 (NB) & SN 060-0309 (SB)

PEARL ST

ROAD

AHEAD

W20-1-48

100 m FLAGMAN (TYP)-



Ī	F.A.P. SECTION		COUN		TAL EETS	SHEET NO.		
	310	60-15-1, 60-15HB-1	1 MADISON			238	28	
)	STA.		TO STA.					
	FED. ROAD DIST. NO.		ILLINOIS	FED.	AID	PROJ	ECT	
	CONTRACT NO. 76635							

GENERAL NOTES

ALL SIGNS SHOWN SHALL:

- 1. BE COVERED OR REMOVED AT THE END OF EACH WORK DAY.
- 2. BE 1.22m x 1.22m AND HAVE 150mm "D" SIZE LETTERS AND NUMBERS ON A FLOURESCENT ORANGE REFLECTIVE BACKGROUND.
- 3. BE FURNISHED, ERECTED, AND MAINTAINED BY THE CONTRACTOR.
- 4. LONGITUDINAL DIMENSIONS MAY BE ADJUSTED TO FIT FIELD CONDITIONS AND OTHER TRAFFIC CONTROL SIGNAGE IN PLACE.
- 5. BE REMOVED WHEN NOT REQUIRED FOR FUTURE USE.

THE COST OF ALL FLAGGERS AND TRAFFIC CONTROL DEVICES AS HEREIN SPECIFIED SHALL BE INCLUDED IN THE CONTRACT LUMP SUM PRICE FOR TRAFFIC CONTROL AND PROTECTION, (SPECIAL).

EXACT LOCATION OF ALL TRAFFIC CONTROL ITEMS SHALL BE APPROVED BY THE ENGINEER.

DRAWING NOT TO SCALE

Γ	REVISIONS			
ſ	NAME	DATE	ILLINOIS	DEPARTMENT OF TRANSPORTATION
			TRAFFI	IC CONTROL & PROTECTION
-				FAP 310 (IL 255)
t			SECT	TIONS 60-15-1, 60-15HB-1
-				MADISON COUNTY
ŀ		-		DRAWN BY CES
ŀ		<u> </u>	DATE	CHECKED BY

p:/00files/00024/dhumbert/detailsmisc/traffic015b1.dgn